

Cayucos Veterans Building – Information Sheet

- Project Resources
 - Board of Supervisors approved the Consultant Contract on March 21, 2017.
 - A meeting with the State Parks Department was held on March 23, 2017, to establish the project scope and direction. A sub-committee was formed to establish the Historical criteria that will direct the direction of the facility rehabilitation
 - The Historical sub-committee held a meeting to begin the process of developing the design guidelines to direct the facility rehabilitation.
 - The State Parks Department will act as lead agency for CEQA

- Site Constraints / Parameters
 - The Project schedule has been reviewed and remains unchanged.
 - Additional potential schedule impacts include:
 - CEQA, SHPO, California Coastal Commission,
 - Schedule will be updated further as these variables are confirmed.
 - FEMA redefined 100-year flood plain to elevation 15 feet
 - A Public Outreach plan is being developed. It is anticipated that an initial community wide meeting will be held in June.
 - SLO County Planning and Building review

- Historical
 - The facility will be required to meet the Department of Interior's Standards as well as the California 2016 Historical Building Code.
 - The project program/scope is currently under development in conjunction with the State Parks department.

- Funding Outlook
 - Additional agency coordination efforts may require additional funding
 - SLO County CIP process – Board of Supervisor's approval
 - State Parks and Recreation Grant funding
 - Local support / budget augmentation

- Schedule (See other side) –
 - Current Schedule - see attached.
 - Design Consultant Contract (March 2017)
 - Ongoing Historical sub-committee design criteria
 - Public Outreach Meeting May-June 2017
 - Preliminary design options with cost options (June 2017).